

# FEDERAL UNIVERSITY OF TRANSPORTATION DAURA

## SUMMARY OF UNIVERSITY'S TAKE-OFF PROJECTS AS AT JANUARY 31, 2024

S/N	Project Description	Description	Contractor	Actual Cost	Actual Payment	Balance To Complete	Completion Stage	Remarks
				(N)	(N)	(N)	(N)	
A	2021 to 2023 Take-off Capital Projects							
1	Construction of Perimeter Wall Fence, Gate & Gate House	Part of the University's 280.58-Hectares of land, About 10.80-KM Fenced with 2-Nr. Gates ways & Gate Houses	M/s CCECC Nigeria Limited	0.00	0.00	0.00	100%	Completed & Put to Use.
2	Construction of Access Road Phase I	4.5-KM Road, Paved Walkways & Drainages	M/s CCECC Nigeria Limited	0.00	0.00	0.00	100%	Completed & Put to Use.
3	Construction of Block of Classrooms	6-Blocks of 8-Nr. Classrooms with 2-Mini Auditoriums	M/s CCECC Nigeria Limited	0.00	0.00	0.00	100%	Completed & Put to Use.
4	Construction of Male Students Hostel	36-Room Male Students Hostel with 3-Double Bunk Beds, Kitchenette & Toilet.	M/s CCECC Nigeria Limited	0.00	0.00	0.00	100%	Completed & Put to Use.
5	Construction of Female Students Hostel	36-Room Female Students Hostel with 2-Double Bunk Beds, Kitchenette & Toilet.	M/s CCECC Nigeria Limited	0.00	0.00	0.00	100%	Completed & Put to Use.
6	Construction of Cafeteria Block	1-Big Hall and 2-VIP Halls, 2-Kitchenette & Toilet.	M/s CCECC Nigeria Limited	0.00	0.00	0.00	100%	Completed & Put to Use.
7	Construction of Staff Transit Camp	40-Room Apartment with Single Executive Bed & Toilet.	M/s CCECC Nigeria Limited	0.00	0.00	0.00	100%	Completed & Put to Use.
8	Construction of Sporting Facilities Phase I	Olympic size Track, Football Pitch, Basket Ball Pitch & Volley Ball Pitch.	M/s CCECC Nigeria Limited	0.00	0.00	0.00	100%	Completed & Put to Use.
9	Construction of Mini Central Sewerage Phase I	2.15-KM Long Central Sewage Line with 3-Septic Tanks	M/s CCECC Nigeria Limited	0.00	0.00	0.00	100%	Completed & Put to Use.
10	Electricity Powered Street Lights	94-Nr. Single Sided Electricity Street Light Mounted on 9.0-Meter High Galvanized Pole.	M/s CCECC Nigeria Limited	0.00	0.00	0.00	100%	Completed & Put to Use.
11	Water Supply Phase I	1-Nr. Pump Station, 2-Nr. Boreholes, 2-Reservoir Tanks, 1-Nr. Surface Tank & 1-Nr. 12-M High Overhead Tank and Internal Reticulation.	M/s CCECC Nigeria Limited	0.00	0.00	0.00	100%	Completed & Put to Use.
12	Electricity Supply Phase I	650-KVA & 600-KVA Generating-sets, 60-Nr. Street Lighting and Underground Cable Reticulation to all Buildings.	M/s CCECC Nigeria Limited	0.00	0.00	0.00	100%	Completed & Put to Use.
13	Electricity Supply Phase II	1.2-KM Transmission line and 2-Nr. 500-KVA Transformer Sub-station.	M/s CCECC Nigeria Limited	0.00	0.00	0.00	75%	Work In Progresses.
14	Procurement of Office Furniture & Equipment	Supply of Office Tables & Chairs, MM Projector, Smart TV's, Book shelves and Filing Cabinet.	M/s CCECC Nigeria Limited	0.00	0.00	0.00	100%	Completed & Put to Use.
	Grand-Total			0.00	0.00	0.00	13.75	0.00

### Certification by University Officer

NAME :- Engr. Abbas H. Imam  
 RANK :- Ag. Director (PP & MS)  
 SIGNATURE :-  
 DATE Januar 31, 2024